

1/07/2020
10:39 am

Franklin County Engineer's Office - Bridge Design
Hayden Run SUP (Prefab Truss Purchase)
Bid Tabulation

Project Number: 2019-24
Contract No:

Bid Date: Tuesday January 7, 2020 12:00 AM	Engineer's Estimate	WHEELER LUMBER 9531 W 78TH ST STE 100 EDEN PRAIRE, MN 55344	Contech Engineered Solutions LLC
--	----------------------------	--	----------------------------------

ITEM	STD. ITEM	DESCRIPTION	QUANTITY	UNIT	UNIT PRICE	TOTAL	UNIT PRICE	TOTAL	UNIT PRICE	TOTAL	UNIT PRICE	TOTAL
Group: A		Structure										
01	513E95020	Structural Steel, Misc.: Prefabricated Bridge, Fab & Deliver	1.00	LS	105,000.00	105,000.00	57,550.00	57,550.00	114,000.00	114,000.00	0.00	0.00
Sub-Total:						105,000.00		57,550.00		114,000.00		
Grand Total:						105,000.00		57,550.00		114,000.00		

Total Bid:	105,000.00			
Total Alternate Package:				
Total Award:	105,000.00	57,550.00	114,000.00	
Calc/Entered Bid Diff.:		57,550.00	114,000.00	
Difference from Low Vendor:			56,450.00	
Total Subcontractors:				